BRUHATH BANGALORE MAHANAGARA PALIKE

Proposal For Granting of Extension of Time

1	Name of Work	Desilting and resetting of drain and Re Asphalting to MEI Layout New Extension Main roads & Cross roads in Dasarahalli Bagalagunte
2	Estimate Cost in Lakhs	39.29 Lakhs
3	Amount of Contract	3929890.17
4	Name of Contractor	Sri. Ashwatappa
5	Agreement No & Date under which work order has been issued	EE/DD/AGR/79/22-23, Dt.05.07.2022
6	Time limit originally fixed for complete of work	05.07.2022 to 04.10.2022 Total 90 Days
7	Time now applied for	05.10.2022 to 30.09.2023 Total 360 Days
8	Date of recommending time limit applied for	05.10.2022 to 30.09.2023 Total 360 Days
9	Balance work remaining to be done	–
10	Probable time required for completion of time remaining work	–
11	Cost of work chargedestablishment on work after the expiry on original period	Nil
12	Whether notice as per clause of the contract has been issued	No
13	Reason for extension of time	ಕಾಮಗಾರಿಯ ಆದೇಶ ನೀಡಿದ ಮೇಲೆ ಪಬಿಲ್ಲೋಬಿಎಸ್ ನಲ್ಲಿ ಜಾಬ್‌ಕೋಡ್ ಸ್ವಯಂಕೃತವಾಗಿ Freeze ಆಗಿದ್ದು, ಸದರಿ ಕಾಮಗಾರಿಯ ಜಾಬ್‌ಕೋಡ್ De-freeze ಮಾಡಿದ ನಂತರ ಮುನಾಬಣಾ ಸಂಹಿತೆ ಜಾರಿಯಾದ ಕಾರಣ ಗುತ್ತಿಗೆದಾರರು ಕಾಮಗಾರಿ ಪ್ರಾರಂಭಿಸಲು ಸಾಧ್ಯವಾಗದಿರುವ ಕಾರಣ ಲಿಖಿತ ಅಪರಿಯಿಲ್ಲದೆ ಕಾಮಗಾರಿ ನಿರ್ವಹಿಸಲು ಸಾಧ್ಯವಾಗಿರುವುದಿಲ್ಲ
14	Remarks by the Executive Engineer	ದಂಡ ರಹಿತವಾಗಿ
15	Daily fine Proposed	

Assistant Engineer
Ward No

Assistant Executive Engineer
T.Dasarahalli Sub Division

Executive Engineer
Dasarahalli Division